

**OBJECTIVE:**

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

**SCOPE:**

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

**RECENT ACTIVITY:**

- 22% shop drawings submitted
- 17% shop drawings reviewed
- Continued foundation walls on west and north side of fieldhouse.
- Continued dewatering and digging footings.
- Continued installing rebar.
- Started damproofing foundation walls.
- Started shop fabricating ductwork for remodeled areas.

**CRITICAL UPCOMING EVENTS:**

- Install perimeter insulation and backfill foundation walls.
- Install drain tile.
- Miscellaneous ductwork demolition in existing building.
- Preinstallation meeting for summer renovation 5-24-17.

**KEY DATES:**

- Next meeting 5-24-17



April 2017   May 2017   June 2017   July 2017   Aug 2017   Sept 2017   Oct 2017   Nov 2017   Dec 2017   Jan 2018   Feb 2018   March 2018   April 2018   May 2018   June 2018   July 2018   Aug 2018   Sept 2018

↑  
We are here