

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 27% shop drawings submitted
- 26% shop drawings reviewed
- Completed backfilling foundations.
- Worked on concrete block bearing walls in area G.
- Started Area D bearing walls.
- Roughed-in electrical in masonry walls.

CRITICAL UPCOMING EVENTS:

- Start setting bar joists in area G.
- Continue block wall installation
- Work in Mechanical Mezzanine.

KEY DATES:

- Next Meeting 5-24-17
- Last Day of School 6-2-17

